



BRAINERD ROTARY CLUB

Rotary Riverside Park Update

DATE: May 11, 2020

The last construction update was on October 29, 2019. Our plan was to complete in early April in time for the District conference. Since the conference was cancelled, we waited until more favorable weather. Actually, to complete the stonework requires more favorable temperatures than we had in April so our goal of completion by district conference may not have been possible.

January 2020 the signage was ordered from Little Falls Granite. The preferred granite came from India and required three months lead time. It would be ready for installation in the spring.

March 2020 The steel for the roof and fascia was ordered so that it would arrive in time for April installation.

May 1-3, 2020 The fascia planks were treated to visually match the roof boards. This completes all off-site wood treatment. The roof planks were completed in the fall, but we ran out of weather install so they were safely wrapped and ready for installation in the spring. The roof planks, fascia planks and steel were all transported to the site.



May 4, 2020 The last steel bracket was permanently installed using 12" bridge bolts.



to

May 4, 2020 the roof planks were installed.

May 5, 2020 the installation of the steel roof took place. Unfortunately, the crew could not finish on the 5th due to incorrect materials. They will return when the correct material arrives.



Ryan Hadlee construction is the only contractor hired for this project. They were proud to add it to their list of successes.

Future work:

- Complete stone mason work.
- Plan a dedication by Rotary and City of Brainerd.
- Update master plan with milestones.