



## BRAINERD ROTARY CLUB

### Rotary Riverside Park Update

DATE: September 24, 2019

#### Rotary Park Entrance Project Update:

September 17 – 19 were wet days and not suitable for painting.

Wednesday September 18 the plywood anchor bolt forms were removed. These are used as confirmation measurements for the steel. Design drawing details completed.

Thursday September 19 we had all the steel base plate materials fabricated. They are on the schedule to be welded into assemblies September 25<sup>th</sup>.

The morning of Friday September 20 had Paul Allegra and Pete Nelson starting the truss building process by cutting the angles on the timbers.

The afternoon of September 20 was the time to complete the Timber staining. Brian Thuringer and Pete completed the first coat that was started the previous Monday.

Monday September 23 was perfect paint weather. Bonnie and Pete Nelson completed the second coat on 3 of 4 sides on all the posts and timbers.

#### Future work:

- Tuesday September 24, finish painting the 4<sup>th</sup> side of the timbers and posts.
- Complete off-site fitting and assembly of the timber trusses.
- Assembly of concrete forms for the pier cap is on the near horizon.
- Staining of the roof boards is on the near horizon.
- Put up stone veneer, 5-6 people. Any masonry experience is helpful. If not experienced, you can be trained.
- Contact: [pnelson.consultant@gmail.com](mailto:pnelson.consultant@gmail.com) or 218-851-4455

