



BRAINERD ROTARY CLUB

Rotary Riverside Park Update

DATE: October 15, 2019

Rotary Park Entrance Project Update:

The caps were poured on Wednesday October 9. This was the last concrete work and it is a great result.



Rick zumBrunnen applies the release agent to the forms for the cap. These will have to be removed while the concrete is still in a workable form in order to apply the brushed texture.

John Forrest and Steve Scherner finish anchoring the steel rebar adjacent to weldments and within perimeter for reinforcement.



The arched screed board will apply a slight crown to the cap for drainage. Any excess cement from the screed process is collected to assure there is enough material to fill in any voids at the end of the process.

Teen Challenge students have been a great help throughout this process.



After a few hours the concrete is semi hardened and the outside perimeter forms can be removed. After removing the outside forms, the exposed surfaces are final troweled and brushed.

We have a great result and are prepping the posts for installation.



Future work:

- Staining of roof planks and fascia boards.
- Assembly of posts on piers. This involves crane work and a lot of bracing. October 17-20 and weather dependent.
- Assembly of trusses on top of posts. More crane work and bracing. October 17-20.
- Saturday 9:00 AM we apply the rock face. Morgan will be at the site to assist in training.